

LEGISLATIVE RETURN

SUBMITTED BY: Hon. John Streicker



1. On May 16, 2017, Scott Kent, Member for Copperbelt South
- asked the following oral question at page(s) _____ of *Hansard*
 - submitted the following written question – WQ No. _____
 - gave notice of the following motion for the production of papers – MPP No. _____
- RE: _____

OR

2. This legislative return relates to a matter outstanding from discussion related to:
- Request for a list of projects under the Clean Water Wastewater Fund.
- on May 2, 2017 at page(s) 187 of *Hansard*.

The response is as follows:

Please find attached, as per your request of May 2, 2017, the list of infrastructure projects to be completed as per the Government of Canada and Yukon's Clean Water Wastewater Fund.

16 May, 2017
Date


Signature

Canada-Yukon Clean Water Wastewater Fund (CWWF) Project List Status

Approved Project List	Status				Key approval required to proceed to tender
	Design	Environmental Assessment	Regulatory (e.g. Water License)	Tender Estimated	
Carmacks wastewater upgrades	Detailed underway	May 2017	June 2017	June 2017	Water Board (Water License)
Dawson outfall upgrade, screening plant, collection system repairs & twin lines	Detailed complete	May 2017	June 2017	June 2017	YG (Implementation Approval)
Dawson water and wastewater upgrades (lift stations, hydraulic tower, buried infrastructure)	Phase 1 detailed complete	May 2017	June 2017	Early June 2017	YG (Implementation Approval)
Faro pumphouses repair & reservoir upgrades	Detailed complete	Complete	June 2017	Late May 2017	YG (Implementation Approval)
Faro buried infrastructure upgrades (Water/Sewer/Roads) - Phase 1	Preliminary	n/a	n/a	August 2017	Note: Main construction activities planned for 2018 construction season. Gravel production & prep planned for Fall 2017
Haines Junction lagoon upgrades	Detailed complete	Complete	July 2017	Late May 2017	Water Board (Water License)
Marsh Lake WTP Replacement	Detailed complete	n/a	n/a	June 2017	YG (Implementation Approval)
Mayo Lift station replacement	Detailed complete	n/a	n/a	Late May 2017	YG (Implementation Approval)
Mayo Water Valve Replacement	Detailed underway	n/a	n/a	June 2017	Design
Mayo Infrastructure Upgrade (Water/Sewer/Roads) - Phase 3	Detailed complete	n/a	n/a	Late May 2017	Project tender near completion
Old Crow Lagoon Upgrades & Gravel Bar	Detailed complete	May 2017	June 2017	July 2017	Environmental Assessment and Water License
Ross River Lagoon	Detailed complete	Complete	Complete	June 2017	YG (Implementation Approval)
Tagish Pipe Firehall to Water Treatment Plant	Detailed complete	n/a	n/a	May 2017	Project tender near completion
Watson Lake forcemain & gravity trunk (Combine)	Pending	May 2017	May 2017	Spring 2018	Work is sequential - will follow wet well/ lift station work planned for 2017
Watson Lake wet well and lift stations	Detailed complete	May 2017	June 2017	Late May 2017	Project tender near completion
Watson Lake Reservoir	Detailed complete	May 2017	June 2017	June 2017	YG (Implementation Approval)
Whitehorse Downtown Water/Sewer Upgrades	Transfer Payment Agreement	n/a	n/a	June 2017	Note: City managing project
SCADA System Upgrades - Various Communities	Scoping and Assessment	n/a	n/a	Fall 2017	

Additional projects have been submitted for approval by Canada